

FLEETWOOD RESERVOIR AND WATER MAIN

We're working in your neighbourhood to improve the delivery of clean, safe drinking water

UPCOMING WORK AND HOLIDAY SHUTDOWN

December 7, 2021

Overview

As you may know, Metro Vancouver is constructing the Fleetwood Reservoir and Water Main in the City of Surrey to continue delivering clean, safe drinking water to growing communities south of the Fraser River. Thank you for your continued patience and understanding as we work on this project. It has experienced some delays and the completion date is now expected to be in early 2022.

Below is a status update for each of the project sections and what you can expect over the next couple of months:

154 Street, between 93 Avenue and 90A Avenue

Water main installation in this section is complete and a layer of paving has been applied to the road so that it is driveable (see map on reverse). The final layer of pavement will be done in the spring, when the weather and temperatures are at the required levels.

Three work zones will remain at this location, and they will be used by crew members to clean and inspect the water main once the installation along the whole route is complete.

94 Avenue

In this section, the work will happen in two phases, east and west, and it is expected to be completed in the next two weeks, weather permitting. During this time, the contractor will be performing excavation, water main installation, and refilling of the excavated trench. Once these activities are done, a layer of paving will also be applied to the road.

153A Street, from 94 Avenue to Green Timbers Way

This is the final section of the water main and it will start in January, 2022, once 94 Avenue is complete. This section is expected to be completed within one month of the start date and driveways on both sides of the street will be inaccessible to vehicles and you will need to park your car elsewhere and walk home. The sidewalk on the east side of the street will be open whenever possible. The contractor will ensure driveway access is reopened before the holiday shutdown period.

Holiday Shutdown

With the holiday season upon us, the contractor has planned shutting down construction activities from December 23, 2021 until January 3, 2022.

Please do not hesitate to contact our community liaison via the contact details below if you have any questions or concerns about this project. Thank you for your patience and understanding while this necessary work is completed. Happy Holidays!



Metro Vancouver Community Liaison: 604-432-6200

(Monday to Friday from 8 AM to 4:30 PM)

After Hours Emergency: 604-451-6610

Email: icentre@metrovancover.org *(Please include "Fleetwood Reservoir and Water Main" in the subject line of your email)*

Website: For additional information on this project, or to sign up for project updates, please visit www.metrovancover.org and search "Fleetwood Reservoir and Water Main"

